PROJECT: M1W - Injection Welss Phase 2
4 Week Look Ahead
SCI Project No: 218106
5/28/2018

Activity	Day	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F
	Week	Previous Week Week #1					Current Week WEEK #2					Following Week WEEK #3					Following Week WEEK #4				
	Date	5/28	5/29	5/30	5/31	6/1	6/4	6/5	6/6	6/7	6/8	6/11	6/12	6/13	6/14	6/15	6/18	6/19	6/20	6/21	6/22
M1W - Injection Well Phase II																					
Site Grading																					
Construction Staking - Rough Grade																					
Prepare for Fills @ Well Site 3 & Electrical Site																					
Grade - Cut to Fill Perc Basin to Well Site 3/Electrical Site			X	X																	
Grade Slopes & Finish Pads				X	X																
Grade Slopes & Finish Perc Basin					X	X															
Grade Access Road							X	X	X	X	X										
Perolation Basin																					
Install Outfall Pipe & Rip Rap							X	X	X												
Install Outfall Manhole										X	X										
Grade & Base Pond Access Road												X	X								
Form & Pour														X	X	X					
PG&E Primary																					
Trench for Primary/Joint Trench															X	X	X	X			
Install Primary/Joint Trench																	X	X	X	X	X
Monitoring Wells																					
Mobilize Direct Rotary Drill Rig @ Well Site 3									x	x	x										
Install Sound Barrier @ Well Site 3							x	x	x												
Direct Rotary Drill for MW-2D (6/11 start) - 24 hour												X	X	X	X	X	X	X	X	X	X